Date : 28.02.2022

To,
Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore

Subject : " Restoration and Improvements of Balance Main and Cross Roads of Nagenahalli, Harohalli, Kenchanahalli Villages, Srinidhi Layout, ISRO Layout, KEB Layout and Surrounding areas in Ward No.-02. Of Yelahanka Sub-division (PACKAGE-02) (Number of Works-05) "

The above work is handed over to the agency **Mr. Civil Prime Consultants and Engineers** as per work order dated and the schedule of work is estimated and we hereby submit the actual progress of work is as under for your kind reference.

Sl No	Item Description	Unit	Schedule-B Quantity	Executed Qty	% of Completion till date (28/02/2022)	Remarks
	For RCC Drain and Culverts					
1	Removing and refixing stone slabs of drains	Sqm	563.75	0.00	0.00%	
2	Earthwork excavation by manual means for Drains	Cum	6842.53	4170.38	60.94%	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	1074.88	695.06	64.66%	
4	Providing and laying plain reinforced cement concrete for side drains using M20 nominal mix concrete, Wall & bottom thickness 15cm	Cum	2096.38	1326.93	63.29%	
5	Providing T.M.T. steel reinforcement for R.C.C. work	Tonne	129.70	79.61	61.38%	
6	Precast reinforced concrete slab 10cm thick	Sqm	5560.41	2306.25	41.48%	
7	Precast reinforced concrete slab 23cm thick	Sqm	550.38	54.00	9.81%	
8	Plain cement concrete of mix 1:2:4	Cum	87.35	33.50	38.35%	
9	Providing and fixing precast solid cement concrete kerb stones	Nos	9706	3722	38.34%	
10	Painting two coats after filling the surface	Sqm	1528.70	0.00	0.00%	
	For Asphalt Road and CC Road					
11	Excavation of roadwork in all types of soil	Cum	13274.89	1005.39	7.57%	
12	Scarifying bituminous course 50mm to 75mm	Sqm	2664.90	0.00	0.00%	

13	Compaction of original ground by mechanical	Sqm	43419.20	2944.20	6.78%	
14	Construction of granular sub-base Grading-V	Cum	5269.78	366.39	6.95%	
15	Providing & laying wet mix macadam	Cum	7559.36	0.00	0.00%	
16	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base	Sqm	37796.78	0.00	0.00%	
17	Providing and laying dense graded bituminous macadam	Cum	1889.84	0.00	0.00%	
18	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	37796.78	0.00	0.00%	
19	Providing and laying bituminous concrete using crushed aggregates	Sqm	1511.87	0.00	0.00%	
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads	Sqm	1091.40	0.00	0.00%	
21	Road markers/ Road stud	Nos	198	0.00	0.00%	
22	Dismantling of cement concrete pavement	Cum	1049.88	0.00	0.00%	
23	Providing dry lean cement concrete CC 1:5:10	Cum	1003.95	75.24	7.49%	
24	Construction of un-reinforced plain cement concrete pavement	Cum	1003.95	0.00	0.00%	

by the above statement we hereby conclude that the agency **Mr. Civil Prime Consultants and Engineers** Is executed the work against the stipulated monthly progress of works and is in line with the stipulated progress.

AE-02

Thanking You,

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore

Yours sincerely

Date : 15.03.2022

To,
Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore

Subject : " Restoration and Improvements of Balance Main and Cross Roads of Nagenahalli, Harohalli, Kenchanahalli Villages, Srinidhi Layout, ISRO Layout, KEB Layout and Surrounding areas in Ward No -02 Of Yelahanka Sub-division (PACKAGE-02) (Number of Works-05) "

The above work is handed over to the agency **Mr. Civil Prime Consultants and Engineers** as per work order dated and the schedule of work is estimated and we hereby submit the actual progress of work is as under for your kind reference.

Sl No	Item Description	Unit	Schedule-B Quantity	Executed Qty	% of Completion till date (15/03/2022)	Remarks
	For RCC Drain and Culverts					
1	Removing and refixing stone slabs of drains	Sqm	563.75	0.00	0.00%	
2	Earthwork excavation by manual means for Drains	Cum	6842.53	4670.58	68.25%	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	1074.88	795.26	73.98%	
4	Providing and laying plain reinforced cement concrete for side drains using M20 nominal mix concrete, Wall & bottom thickness 15cm	Cum	2096.38	1587.73	75.73%	
5	Providing T.M.T. steel reinforcement for R.C.C. work	Tonne	129.70	95.60	73.70%	
6	Precast reinforced concrete slab 10cm thick	Sqm	5560.41	3345.5	60.16%	
7	Precast reinforced concrete slab 23cm thick	Sqm	550.38	362.40	65.81%	
8	Plain cement concrete of mix 1:2:4	Cum	87.35	65.46	74.93%	
9	Providing and fixing precast solid cement concrete kerb stones	Nos	9706	8976	92.47%	
10	Painting two coats after filling the surface	Sqm	1528.70	0.00	0.00%	
	For Asphalt Road and CC Road					
11	Excavation of roadwork in all types of soil	Cum	13274.89	8986.70	67.69%	
12	Scarifying bituminous course 50mm to 75mm	Sqm	2664.90	1001.54	37.58%	

13	Compaction of original ground by mechanical	Sqm	43419.20	22345.80	51.46%	
14	Construction of granular sub-base Grading-V	Cum	5269.78	3997.60	75.85%	
15	Providing & laying wet mix macadam	Cum	7559.36	5323.50	70.42%	
16	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base	Sqm	37796.78	2543.57	6.72%	
17	Providing and laying dense graded bituminous macadam	Cum	1889.84	1252.00	66.24%	
18	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	37796.78	2602.30	6.88%	
19	Providing and laying bituminous concrete using crushed aggregates	Sqm	1511.87	962.35	63.65%	
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads	Sqm	1091.40	0.00	0.00%	
21	Road markers/ Road stud	Nos	198	0.00	0.00%	
22	Dismantling of cement concrete pavement	Cum	1049.88	120.76	11.50%	
23	Providing dry lean cement concrete CC 1:5:10	Cum	1003.95	85.60	8.52%	
24	Construction of un-reinforced plain cement concrete pavement	Cum	1003.95	96.25	9.58%	

by the above statement we hereby conclude that the agency **Mr. Civil Prime Consultants and Engineers** Is executed the work against the stipulated monthly progress of works and is in line with the stipulated progress.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yuk. Zn)
Yelahanka, Bangalore

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore

Thanking You,

Yours sincerely

Date : 30.03.2022

To,
Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore

Subject : " Restoration and Improvements of Balance Main and Cross Roads of Nagenahalli, Harohalli, Kenchanahalli Villages, Srinidhi Layout, ISRO Layout, KEB Layout and Surrounding areas in Ward No -02. Of Yelahanka Sub-division (PACKAGE-02) (Number of Works-05) "

The above work is handed over to the agency **Mr. Civil Prime Consultants and Engineers** as per work order dated and the schedule of work is estimated and we hereby submit the actual progress of work is as under for your kind reference.

Sl No	Item Description	Unit	Schedule-B Quantity	Executed Qty	% of Completion till date (15/03/2022)	Remarks
	For RCC Drain and Culverts					
1	Removing and refixing stone slabs of drains	Sqm	563.75	0.00	0.00%	
2	Earthwork excavation by manual means for Drains	Cum	6842.53	5256.22	76.81%	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	1074.88	872.39	81.16%	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete, Wall & bottom thickness 15cm	Cum	2096.38	1707.66	81.45%	
5	Providing T.M.T. steel reinforcement for R.C.C. work	Tonne	129.70	101.74	78.44%	
6	Precast reinforced concrete slab 10cm thick	Sqm	5560.41	4404.56	79.21%	
7	Precast reinforced concrete slab 23cm thick	Sqm	550.38	404.28	73.45%	
8	Plain cement concrete of mix 1:2:4	Cum	87.35	87.35	100%	
9	Providing and fixing precast solid cement concrete kerb stones	Nos	9706	9706	100%	
10	Painting two coats after filling the surface	Sqm	1528.70	1528.70	100%	
	For Asphalt Road and CC Road					
11	Excavation of roadwork in all types of soil	Cum	13274.89	9953.42	74.97%	
12	Scarifying bituminous course 50mm to 75mm	Sqm	2664.90	1069.50	40.13%	

13	Compaction of original ground by mechanical	Sqm	43419.20	28534.85	65.71%	
14	Construction of granular sub-base Grading-V	Cum	5269.78	4286.17	81.33%	
15	Providing & laying wet mix macadam	Cum	7559.36	5706.97	75.49%	
16	Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base	Sqm	37796.78	28928.69	76.53%	
17	Providing and laying dense graded bituminous macadam	Cum	1889.84	1446.43	76.53%	
18	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	37796.78	28928.69	76.53%	
19	Providing and laying bituminous concrete using crushed aggregates	Sqm	1511.87	1157.15	76.53%	
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads	Sqm	1091.40	394.61	36.15%	
21	Road markers/ Road stud	Nos	198	0.00	0.00%	
22	Dismantling of cement concrete pavement	Cum	1049.88	135.13	12.87%	
23	Providing dry lean cement concrete CC 1:5:10	Cum	1003.95	101.35	10.08%	
24	Construction of un-reinforced plain cement concrete pavement	Cum	1003.95	101.35	10.08%	

by the above statement we hereby conclude that the agency **Mr. Civil Prime Consultants and Engineers** Is executed the work against the stipulated monthly progress of works and is in line with the stipulated progress.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore

Thanking You,

Yours sincerely

Date : 16.04.2022

To,
Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore

Subject : " Restoration and Improvements of Balance Main and Cross Roads of Nagenahalli, Harohalli, Kenchanahalli Villages, Srinidhi Layout, ISRO Layout, KEB Layout and Surrounding areas in Ward No.-02. Of Yelahanka Sub-division (PACKAGE-02) (Number of Works-05) "

The above work is handed over to the agency **Mr. Civil Prime Consultants and Engineers** as per work order dated and the schedule of work is estimated and we hereby submit the actual progress of work is as under for your kind reference.

Sl No	Item Description	Unit	Schedule-B Quantity	Executed Qty	% of Completion till date (16/04/2022)	Remarks
	For RCC Drain and Culverts					
1	Removing and refixing stone slabs of drains	Sqm	563.75	562.95	99.85%	
2	Earthwork excavation by manual means for Drains	Cum	6842.53	5648.30	82.54%	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	1074.88	902.45	83.95%	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete, Wall & bottom thickness 15cm	Cum	2096.38	1861.56	88.79%	
5	Providing T.M.T. steel reinforcement for R.C.C. work	Tonne	129.70	113.40	87.43%	
6	Precast reinforced concrete slab 10cm thick	Sqm	5560.41	4986.76	89.68%	
7	Precast reinforced concrete slab 23cm thick	Sqm	550.38	467.80	84.99%	
8	Plain cement concrete of mix 1:2:4	Cum	87.35	87.35	100%	
9	Providing and fixing precast solid cement concrete kerb stones	Nos	9706	9706	100%	
10	Painting two coats after filling the surface	Sqm	1528.70	1528.70	100%	
	For Asphalt Road and CC Road					
11	Excavation of roadwork in all types of soil	Cum	13274.89	11365.80	85.61%	
12	Scarifying bituminous course 50mm to 75mm	Sqm	2664.90	1656.70	62.16%	

13	Compaction of original ground by mechanical	Sqm	43419.20	35678.87	82.17%	
14	Construction of granular sub-base Grading-V	Cum	5269.78	4286.17	81.33%	
15	Providing & laying wet mix macadam	Cum	7559.36	5706.97	75.49%	
16	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base	Sqm	37796.78	28928.69	76.53%	
17	Providing and laying dense graded bituminous macadam	Cum	1889.84	1446.43	76.53%	
18	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	37796.78	28928.69	76.53%	
19	Providing and laying bituminous concrete using crushed aggregates	Sqm	1511.87	1157.15	76.53%	
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads	Sqm	1091.40	394.61	36.15%	
21	Road markers/ Road stud	Nos	198	0.00	0.00%	
22	Dismantling of cement concrete pavement	Cum	1049.88	390.30	37.17%	
23	Providing dry lean cement concrete CC 1:5:10	Cum	1003.95	302.56	30.13%	
24	Construction of un-reinforced plain cement concrete pavement	Cum	1003.95	302.56	30.13%	

by the above statement we hereby conclude that the agency **Mr. Civil Prime Consultants and Engineers** Is executed the work against the stipulated monthly progress of works and is in line with the stipulated progress.

AE-02

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yhk. Zn)
Yelahanka, Bangalore

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore

Thanking You,

Yours sincerely

Date : 30.04.2022

To,
Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore

Subject : " Restoration and Improvements of Balance Main and Cross Roads of Nagenahalli, Harohalli, Kenchanahalli Villages, Srinidhi Layout, ISRO Layout, KEB Layout and Surrounding areas in Ward No.-02, Of Yelahanka Sub-division (PACKAGE-02) (Number of Works-05) "

The above work is handed over to the agency **Mr. Civil Prime Consultants and Engineers** as per work order dated and the schedule of work is estimated and we hereby submit the actual progress of work is as under for your kind reference.

Sl No	Item Description	Unit	Schedule-B Quantity	Executed Qty	% of Completion till date (30/04/2022)	Remarks
	For RCC Drain and Culverts					
1	Removing and refixing stone slabs of drains	Sqm	563.75	562.95	99.85%	
2	Earthwork excavation by manual means for Drains	Cum	6842.53	6840.80	99.97%	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	1074.88	1074.77	99.98%	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete, Wall & bottom thickness 15cm	Cum	2096.38	2096.32	99.99%	
5	Providing T.M.T. steel reinforcement for R.C.C. work	Tonne	129.70	129.70	100%	
6	Precast reinforced concrete slab 10cm thick	Sqm	5560.41	5560.33	99.99%	
7	Precast reinforced concrete slab 23cm thick	Sqm	550.38	550.08	99.94%	
8	Plain cement concrete of mix 1:2:4	Cum	87.35	87.35	100%	
9	Providing and fixing precast solid cement concrete kerb stones	Nos	9706	9706	100%	
10	Painting two coats after filling the surface	Sqm	1528.70	1528.70	100%	
	For Asphalt Road and CC Road					
11	Excavation of roadwork in all types of soil	Cum	13274.89	12756.40	96.09%	
12	Scarifying bituminous course 50mm to 75mm	Sqm	2664.90	2324.54	87.22%	

13	Compaction of original ground by mechanical	Sqm	43419.20	39987.56	92.09%	
14	Construction of granular sub-base Grading-V	Cum	5269.78	4286.17	81.33%	
15	Providing & laying wet mix macadam	Cum	7559.36	5706.97	75.49%	
16	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base	Sqm	37796.78	28928.69	76.53%	
17	Providing and laying dense graded bituminous macadam	Cum	1889.84	1446.43	76.53%	
18	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	37796.78	28928.69	76.53%	
19	Providing and laying bituminous concrete using crushed aggregates	Sqm	1511.87	1157.15	76.53%	
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads	Sqm	1091.40	394.61	36.15%	
21	Road markers/ Road stud	Nos	198	0.00	0.00%	
22	Dismantling of cement concrete pavement	Cum	1049.88	1049.04	99.91%	
23	Providing dry lean cement concrete CC 1:5:10	Cum	1003.95	1003.92	99.99%	
24	Construction of un-reinforced plain cement concrete pavement	Cum	1003.95	1003.92	99.99%	

by the above statement we hereby conclude that the agency **Mr. Civil Prime Consultants and Engineers** Is executed the work against the stipulated monthly progress of works and is in line with the stipulated progress.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

CIVIL PRIME CONSULTANTS AND ENGINEERS Bangalore

Thanking You,

Yours sincerely

Ramcam/eevaaiah Sir

Date : 03.06.2022

To,
Assistant Executive Engineer,
Yelahanka Sub Division,
BBMP, Bangalore

Subject : " Restoration and Improvements of Balance Main and Cross Roads of Nagenahalli, Harohalli, Kenchanahalli Villages, Srinidhi Layout, ISRO Layout, KEB Layout and Surrounding areas in Ward No.-02 Of Yelahanka Sub-division (PACKAGE-02) (Number of Works-05) "

The above work is handed over to the agency **Mr. Civil Prime Consultants and Engineers** as per work order dated and the schedule of work is estimated and we hereby submit the actual progress of work is as under for your kind reference.

Sl No	Item Description	Unit	Schedule-B Quantity	Executed Qty	% of Completion till date (03/06/2022)	Remarks
	For RCC Drain and Culverts					
1	Removing and refixing stone slabs of drains	Sqm	563.75	562.95	99.85%	
2	Earthwork excavation by manual means for Drains	Cum	6842.53	6840.80	99.97%	
3	Providing and laying in position plain cement concrete of Mix 1:4:8	Cum	1074.88	1074.77	99.98%	
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete, Wall & bottom thickness 15cm	Cum	2096.38	2096.32	99.99%	
5	Providing T.M.T. steel reinforcement for R.C.C. work	Tonne	129.70	129.70	100%	
6	Precast reinforced concrete slab 10cm thick	Sqm	5560.41	5560.33	99.99%	
7	Precast reinforced concrete slab 23cm thick	Sqm	550.38	550.08	99.94%	
8	Plain cement concrete of mix 1:2:4	Cum	87.35	87.35	100%	
9	Providing and fixing precast solid cement concrete kerb stones	Nos	9706	9706	100%	
10	Painting two coats after filling the surface	Sqm	1528.70	1528.70	100%	
	For Asphalt Road and CC Road					
11	Excavation of roadwork in all types of soil	Cum	13274.89	13273.15	99.98%	
12	Scarifying bituminous course 50mm to 75mm	Sqm	2664.90	2664.80	99.99%	

13	Compaction of original ground by mechanical	Sqm	43419.20	43416.55	99.99%	
14	Construction of granular sub-base Grading-V	Cum	5269.78	5269.57	99.95%	
15	Providing & laying wet mix macadam	Cum	7559.36	7559.33	99.99%	
16	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base	Sqm	37796.78	37795.69	99.99%	
17	Providing and laying dense graded bituminous macadam	Cum	1889.84	1889.83	99.99%	
18	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	37796.78	37796.58	99.99%	
19	Providing and laying bituminous concrete using crushed aggregates	Sqm	1511.87	1511.86	99.99%	
20	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads	Sqm	1091.40	1070.99	98.12%	
21	Road markers/ Road stud	Nos	198	198	100%	
22	Dismantling of cement concrete pavement	Cum	1049.88	1049.04	99.91%	
23	Providing dry lean cement concrete CC 1:5:10	Cum	1003.95	1003.92	99.99%	
24	Construction of un-reinforced plain cement concrete pavement	Cum	1003.95	1003.92	99.99%	

by the above statement we hereby conclude that the agency **Mr. Civil Prime Consultants and Engineers** Is executed the work against the stipulated monthly progress of works and is in line with the stipulated progress.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

CIVIL PRIME CONSULTANTS AND ENGINEERS

Thanking You,

Yours sincerely